BRUHATH BANGALORE MAHANAGARA PALIKE

COVER PAGE FOR

PMC COMPLIANCE REPORT

Name of Work

Restoration and Improvements of Balance Roads of Brundhavana Layout, Balaji Layout, BHEL 1st Phase and 2nd Phase Layout, Lakshmaiahreddy Layout, Naidu Layout, Jyothinagara 2nd and 3rd Phase, Ramanna Garden and Surrounding areas in ward no.-03 of Yelahanka New Town Sub Division.(PACKAGE NO-07).

RNC CONSULTANT
ISO 9001:2015 CERTIFIED
No. 203/A, 3rd Main, 9th Cross, 1st Stage, 5th Phase, Mahaganapathi Nagar, Rajajinagar, Bangalore - 560 010
Tel: 080 – 23401712 Fax: 080 – 23401712
E-mail: office@rncconsultant.com

RNC CONSULTANT

PROJECT MANAGEMENT & CONSULTANCY SERVICES

Date:

CERTIFICATE

Division : Yelahanka Division.

Ward No: 03

Ward Name: Atturu

Job Code No: 003-22-000013

Name of the Work : Restoration and Improvements of Balance roads of Brundhavana layout, Balaji layout, BHEL 1st phase and 2nd phase layout, Lakshmaiahreddy layout, Naidu layout, Jyothinagara 2nd and 3rd phase, Ramanna garden and surrounding areas in ward no -03 of Yelahanka New town Sub division (PACKAGE NO-07).

Contractor Name: Mohan Kumar S R , Bangalore.

Work Order No: BBMP/EE/YNK.D/EPMT-08/W.O/118/2021-22

Running Account Bill: 1st and Part Bill

BR No:

Work Completed by Contractor Rs. 42191203.83/-
(Excluding GST)

This is certify that all the items of Works have been carried out satisfactorily as per Specifications and Confirm to MoRTH.

For M/s

RNC CONSULTANT BANGALORE

(Authorized Signatory)
Project Management Consultants.

No. 203/A, 3rd Main, 9th Cross, 1st Stage, 5th Phase, Mahaganapathi Nagar, Rajajinagar, Bangalore - 560 010
Tel: 080 – 23401712 Fax: 080 – 23401712 E-mail: office@rncconsultant.com

RNC CONSULTANT
PROJECT MANAGEMENT & CONSULTANCY SERVICES

Name of Work : Restoration and Improvements of Balance Roads of Brundhavana Layout, Balaji Layout, BHEL 1st Phase and 2nd Phase Layout, Lakshmaiahreddy Layout, Naidu Layout, Jyothinagara 2nd and 3rd Phase, Ramanna Garden and Surrounding areas in ward no.-03 of Yelahanka New Town Sub Division. (PACKAGE NO-07).

Client Name	:	**Executive Engineer,** Yelahanka Division, BBMP.
***Contractor Name**	:	**Sri. Mohan Kumar S.R,** Contractor, Bangalore.
Date of Inspection	:	28.04.2022
Status of Bill	:	1st & Part Bill
In the Presence of	:	(a) **Executive Engineer,** Yelahanka Division, BBMP, Bangalore. (b) **Mr. Dhanush**, Site Engineer, M/s. RNC Consultant, Bangalore. (c) **Sri. Mohan Kumar S.R,** Contractor, Bangalore.

PMC COMPLIANCE REPORT

Sl.No	Decription	Unit	QTY	Comments / observations
1	Earthwork excavation by manual means for roads, drains & similar works.....	Cum	4903.00	Work done up to the billed quantity and Quality is satisfactory
2	Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC Cement....	Cum	803.00	Work done up to the billed quantity and Quality is satisfactory
3	Providing TMT Bars Fe 500 steel reinforcement for R.C.C. work.....	Tonne	68.55	Work done up to the billed quantity and Quality is satisfactory
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC Cement.....	Cum	1427.46	Work done up to the billed quantity and Quality is satisfactory
5	Providing and Fixing Pre cast covering Slab 100mm thick made out of CC, jelly 20mm Down size with steel reinforcement.....	Sqm	3528.46	Work done up to the billed quantity and Quality is satisfactory

RNC CONSULTANT BANGALORE

No. 203/A, 3rd Main, 9th Cross, 1st Stage, 5th Phase, Mahaganapathi Nagar, Rajajinagar, Bangalore - 560 010
Tel: 080 – 23401712 Fax: 080 – 23401712 E-mail: office@rncconsultant.com

Sl.No	Decription	Unit	QTY	Comments / observations
6	Removing and refixing Stone Slabs of drains and pointing in CM(1:3).	Sqm	447.84	Work done up to the billed quantity and Quality is satisfactory
7	Providing one line dressing to granite stone slab/granite stone masonry as per Specifications.	Sqm	447.84	Work done up to the billed quantity and Quality is satisfactory
8	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete 1:1.5:3…..	Sqm	50.40	Work done up to the billed quantity and Quality is satisfactory
9	Excavation for roadwork in soil with hydraulic excavator of 0.9 cum bucket capacity…..	Cum	3694.38	Work done up to the billed quantity and Quality is satisfactory
10	Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller…..	Sqm	9222.22	Work done up to the billed quantity and Quality is satisfactory
11	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates….	Cum	1383.53	Work done up to the billed quantity and Quality is satisfactory
12	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam…..	Cum	1831.29	Work done up to the billed quantity and Quality is satisfactory
13	Providing and Laying of Bituminous Macadam 50mm thick	Cum	7890.49	Work done up to the billed quantity and Quality is satisfactory
14	Providing and Laying of Bituminous Concrete 40mm thick	Cum	394.52	Work done up to the billed quantity and Quality is satisfactory

RNC CONSULTANT BANGALORE

No. 203, 3rd Main, 9th Cross, 1st Stage, 5th Phase, Mahaganapathi Nagar, Rajajinagar, Bangalore - 560 010
Tel: 080 – 23401712 Fax: 080 – 23401712 E-mail: office@rncconsultant.com